


Wind Tower II



Activity ID	Activity Description	Orig Dur	%	Early Start	Early Finish
922	Wind Tower II	3		21AUG07A	03JAN09
0	General	100			03JAN09A
142	Substructure	100			
142	+ Shoring work , excavation	100			
142	+ Piling works	100			
79	+ Foundation, Raft (Upper Level)	14		07NOV07	07NOV07
10	+ Basement 3	0		08NOV07	17NOV07
10	+ Basement 2	0		18NOV07	27NOV07
10	+ Basement 1	0		28NOV07	07DEC07
10	Super Structure	0			
10	+ Ground Floor	0		08DEC07	17DEC07
10	+ 1st Floor	0		18DEC07	27DEC07
10	+ 2nd Floor	0		28DEC07	06JAN08
6	+ 3rd Floor	0		07JAN08	12JAN08
6	+ 4th Floor	0		13JAN08	18JAN08
6	+ 5th Floor	0		14JAN08	24JAN08
6	+ 6th Floor	0		25JAN08	30JAN08
6	+ 7th Floor	0		31JAN08	05FEB08
6	+ 8th Floor	0		06FEB08	11FEB08
6	+ 9th Floor	0		12FEB08	17FEB08
6	+ 10th Floor	0		18FEB08	23FEB08
10	+ 11th Floor	0		24FEB08	04MAR08
10	+ 12th Floor	0		05MAR08	14MAR08
6	+ 13th Floor	0		15MAR08	20MAR08
6	+ 14th Floor	0		21MAR08	26MAR08
6	+ 15th Floor	0		27MAR08	01APR08
6	+ 16th Floor	0		02APR08	09APR08
10	+ 17th Floor	0		09APR08	17APR08
10	+ 18th Floor	0		18APR08	27APR08
10	+ 19th Floor	0		28APR08	07MAY08
10	+ 20th Floor	0		08MAY08	17MAY08
10	+ 21st Floor	0		18MAY08	27MAY08
10	+ 22nd Floor	0		28MAY08	06JUN08
10	+ 23rd Floor	0		07JUN08	16JUN08
10	+ 24th Floor	0		17JUN08	26JUN08
10	+ 25th Floor	0		27JUN08	06JUL08
10	+ 26th Floor	0		07JUL08	16JUL08
10	+ 27th Floor	0		17JUL08	26JUL08
10	+ 28th Floor	0		27JUL08	05AUG08
10	+ 29th Floor	0		06AUG08	15AUG08
10	+ Roof Structure	0		16AUG08	25AUG08
5	+ Upper Roof Structure	0		26AUG08	30AUG08
157	Masonry Work, Finishes, MEP Installation	0			
157	+ Basement 3	0		08DEC07	13MAY08
153	+ Basement 2	0		19DEC07	19MAY08
149	+ Basement 1	0		30DEC07	26MAY08
143	+ Ground Floor	0		10JAN08	31MAY08
153	+ 1st Floor	0		10JAN08	10JUN08
149	+ 2nd Floor	0		21JAN08	17JUN08
156	+ 3rd Floor	0		21JAN08	24JUN08
150	+ 4th Floor	0		04FEB08	02JUL08
157	+ 5th Floor	0		04FEB08	09JUL08
149	+ 6th Floor	0		19FEB08	16JUL08
156	+ 7th Floor	0		19FEB08	23JUL08
148	+ 8th Floor	0		09MAR08	30JUL08
155	+ 9th Floor	0		09MAR08	06AUG08
147	+ 10th Floor	0		20MAR08	13AUG08
154	+ 11th Floor	0		20MAR08	20AUG08
146	+ 12th Floor	0		04APR08	27AUG08
153	+ 13th Floor	0		04APR08	03SEP08
160	+ 14th Floor	0		04APR08	10SEP08
147	+ 15th Floor	0		19APR08	12SEP08
141	+ 16th Floor	0		25APR08	12SEP08
140	+ 17th Floor	0		03MAY08	18SEP08
147	+ 18th Floor	0		03MAY08	26SEP08
140	+ 19th Floor	0		17MAY08	03OCT08
133	+ 20th Floor	0		31MAY08	10OCT08
126	+ 21st Floor	0		14JUN08	17OCT08
133	+ 22nd Floor	0		14JUN08	24OCT08
126	+ 23rd Floor	0		28JUN08	31OCT08
133	+ 24th Floor	0		28JUN08	07NOV08
126	+ 25th Floor	0		12JUL08	14NOV08
133	+ 26th Floor	0		12JUL08	21NOV08
127	+ 27th Floor	0		25JUL08	28NOV08
134	+ 28th Floor	0		25JUL08	09DEC08
128	+ 29th Floor	0		07AUG08	12DEC08
122	+ 30th Floor	0		20AUG08	19DEC08
27	+ Roof System	0		11SEP08	07OCT08
65	+ Pool	0		20SEP08	23NOV08
20	Common Finishes & Fitting	0			
20	+ Parking Area	0		03AUG08	22AUG08
380	+ Internal Finishes & Cladding	0		28NOV07	03DEC08
141	+ General	0		25JUL08	12DEC08
449	+ Equipment	2		01OCT07A	22DEC08
50	+ Local Authority & Handover	0		19NOV08	03JAN09