



Int'l Design & Property Development Inc.

With regards to the reports given by the Engineers of Wind International Design and Property Development, the deadline of Jumeirah Lakes Towers is end of the year 2008.

WIND TOWER II

Last week on 06.12.2007 concrete casting of Wind Tower II started, around 4000-5000 cubic meter of concrete was poured.

Prior to that, 500 tons of reinforcement steel bars were fixed in Wind Tower II.

It has been a record breaking for the time, as the casting finished on Friday afternoon. It was around 250 cubic meter of concrete pouring per hour which is equal to concrete casting for 10 villas per hour.



Concrete pouring of Wind Tower II

And as always our logo is quality, we placed thermal sensors in different layers of concrete, for the measurement of temperature in all layers of the cast, and it shows with in approval value.

For the time been Wind Tower II, is in the stage of curing which will take about 7 days, then the concrete samples should be inspected by JAFZA, in which after we get the approval the next stage of construction will be started.



Stage of curing in Wind Tower II

WIND TOWER I

Core shuttering is in the progress, casting of the central core will be done with in the next few days.



Shuttering of wind Tower I

To view more videos go to the following main page:
www.windtowers.net

Pictures of the week:



End of shuttering of Wind Tower I

<http://www.faravand.org/wind%20process/process%20page.htm>



Concrete pouring in Wind Tower II



Concrete pouring in Wind Tower II



Concrete pouring in Wind Tower II (night shift)

<http://www.faravand.org/wind%20process/process%20pageII.htm>